

**GOVERNMENT OF TELANGANA**  
**ABSTRACT**

Panchayat Raj & Rural Development Department – Jaya Shanker Bhupalpally District – SDF 2017-18 – Mahadevpur(M) – 100 Rooms Choultry, G+2, approx., 40000 Sqft at Kaleswaram Temple – Est. cost Rs.800.00 lakhs – 2<sup>nd</sup> Extension of Agreement Time upto 08.02.2023 for (826) days without any liquidated damages - Orders - Issued.

=====

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PR-BUILDINGS) DEPARTMENT

**G.O.Rt.No. 17**

**Dated: 28-01-2022.**

**Read:-**

From the CE, PR, Hyderabad, Lr.No.AE/DEE/100 Rooms/EOAT/SDF 17-18/Kaleswaram/Mulugu/2020, Dt:03.12.2021.

&&&

**ORDER:**

In the circumstances reported by the Chief Engineer, Panchayat Raj, Hyderabad in the reference read above, Government after careful examination of the proposal, hereby accord Extension of Agreement Time up to 08.02.2023 (i.e. 861 days) in respect of the work "Rooms Choultry, G+2, approx., 40000 Sqft at Kaleswaram Temple in Mahadevpur(M) of Acharya Jayashankar Bhupalpally District", without any liquidated damages, as the delay is not attributable to the contractor due to Covid Lockdown and Heavy Rains and Delay in payment.

2. The Chief Engineer, Panchayat Raj, Hyderabad shall take further necessary action in the matter accordingly.

**(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)**

**SANDEEP KUMAR SULTANIA**  
**SECRETARY TO GOVERNMENT**

**To**

The Chief Engineer, Panchayat Raj, Hyderabad.

**Copy to:**

The PS to Hon'ble M(PR,RD&MB).

SF/SC.

**//FORWARDED BY ORDER//**

**SECTION OFFICER**